

Avalon Combustion Turbine Project Early Execution Update

March 17, 2026

A report to the Board of Commissioners of Public Utilities



Contents

1.0	Progress to Date.....	1
1.1	Engage Combustion Turbine Suppliers	1
1.2	Engage Transformer Suppliers	1
1.3	Engage EPCM Consultant.....	1
1.4	Geotechnical Investigation	2
1.5	Transmission Line Relocations with Newfoundland Power Inc.	2
1.6	230 kV Circuit Breakers	3
2.0	Project Risks and Mitigations.....	3
3.0	Project Schedule	5
4.0	Project Budget.....	6
5.0	Project Expenditures.....	7
6.0	Conclusion.....	7

List of Appendices

Appendix A: Early Execution Project Schedule Summary

Appendix B: Detailed Cost Information

List of Attachments

Attachment 1: GE Contract Payment Milestone Schedule

1 **1.0 Progress to Date**

2 As part of ongoing early execution activities for the Avalon Combustion Turbine (“CT”), the following
3 update outlines the status of key project activities.

4 **1.1 Engage Combustion Turbine Suppliers**

5 Newfoundland and Labrador Hydro (“Hydro”) concluded its negotiations with General Electric (“GE”) by
6 entering into an agreement on December 15, 2025. The agreement details specific progress payments
7 through the life of the agreement,¹ and the negotiated cancellation provisions stipulate that if
8 cancellation were to occur prior to delivery of the CT packages, the progress payments made as of the
9 date of cancellation are non-recoverable. The next progress payment is due to be paid by
10 March 26, 2026, to secure the production slots and contract price. Hydro has requested approval to
11 make this capital expenditure, among others, in its Additional Early Execution Application filed with the
12 Board of Commissioners of Public Utilities (“Board”) on December 12, 2025.² Approval of the proposed
13 additional early execution expenditures for the Avalon CT was received on March 13, 2026, in Board
14 Order No. P.U. 7(2026), which will enable required expenditures to progress the CT supply contract.

15 **1.2 Engage Transformer Suppliers**

16 Seven proposals were received in response to the Request for Proposals (“RFP”) for the supply of four
17 generator step-up transformers and one station service transformer that closed on June 17, 2025.

18 Negotiations with the highest scoring proponent have concluded, and the contract is now completing a
19 due diligence review. The signing and execution of the contract will be completed no later than
20 March 20, 2026. The schedule shift for the transformer procurement is not anticipated to impact the
21 project Commercial Operation Date (“COD”).

22 **1.3 Engage EPCM Consultant**

23 A revised RFP was issued on October 24, 2025, and closed on March 4, 2026. The contract award is
24 anticipated by mid-July 2026 to allow for review of the proposals and discussions, and negotiations with

¹ The progress payment schedule, including the expected date and required payment amount, is provided as Attachment 1.

² “Additional Early Execution Capital Work – Bay d’Espoir Unit 8 and Avalon Combustion Turbine,” Newfoundland and Labrador Hydro, December 12, 2025.

1 the successful proponents to finalize the terms and conditions and other commercial aspects.³ Hydro’s
2 Early Execution Application⁴ detailed that Hydro planned to engage engineering support from an EPCM⁵
3 contractor for support in the following activities:

- 4 • Complete geotechnical investigations and surveys needed to support the execution phase; and
- 5 • Detailed execution planning activities, such as establishing a project execution plan, contracting
6 plan, and other planning documentation.

7 As noted below, the work on the geotechnical investigations has continued. Hydro also progressed
8 various engineering studies to further determine assumptions made in the front-end engineering design
9 (“FEED”) phase with the goal of reducing overall project risk. Additional execution planning activities,
10 prior to EPCM award, were not required to be accelerated mainly due to the delayed CT package
11 deliveries as a result of the present global market demand. Further schedule refinement will be
12 completed once the EPCM contract has been awarded.

13 Analysis of Hydro’s current schedule, prepared based on Hatch Ltd.’s original FEED schedule in 2024,
14 indicates that sufficient flexibility remains to accommodate the delayed award, as early execution
15 engineering progress through 2025 has offset potential schedule impacts. Therefore, there is no change
16 to the overall project COD. Since RFP closure, the project team is reviewing the bid proposals.

17 **1.4 Geotechnical Investigation**

18 Field work was completed on December 12, 2025. A draft geotechnical report was issued in late
19 February and is currently under review by the project team.

20 **1.5 Transmission Line Relocations with Newfoundland Power Inc.**

21 Work on Transmission Line 38L was completed, and the rerouted line returned to service. Transmission
22 Line 39L was planned for completion on December 12, 2025; however, weather forecasts impacted the

³ The original RFP was issued on June 20, 2025, and after an extension, closed on August 28, 2025. The anticipated award date was December 9, 2025. That RFP concluded without identifying a successful proponent. Hydro modified the scope to align with market feedback and issued an alternative RFP on October 24, 2025, which closed March 4, 2026, as noted above. The period of time for review of proposals and to issue the award in the original RFP was approximately 103 days. The review period of the current RFP, considering July 15, 2026, to be the midpoint of July, is 133 days. The original RFP had one bidder. This RFP received five substantial, comprehensive bids.

⁴ “Early Execution Capital Work – Bay d’Espoir Unit 8 and Avalon Combustion Turbine,” Newfoundland and Labrador Hydro, March 12, 2025.

⁵ Engineering, Procurement and Construction Management (“EPCM”).

1 planned outage schedule, deferring this work. Hydro is currently working with Newfoundland Power Inc.
 2 (“Newfoundland Power”) to secure a new outage date for Transmission Line 39L, subject to system
 3 requirements. Decommissioning of portions of Transmission Lines 38L and 39L will commence after the
 4 completion of the Transmission Line 39L outage.

5 The construction power feed installation will follow the completion of Transmission Line 39L relocation.

6 Recently, Hydro and Newfoundland Power met to discuss planning for the completion of the line work.

7 The team is targeting an end-of-April start-up, subject to weather and system conditions.

8 **1.6 230 kV Circuit Breakers**

9 Hydro completed a review of known long-lead equipment required for the Avalon CT project. An RFP for
 10 the supply of breakers for both the Avalon CT project and Bay d’Espoir Unit 8 project is currently under
 11 development, with an anticipated issuance in March 2026.⁶

12 **2.0 Project Risks and Mitigations**

13 A summary of key risks identified during the planning and execution of the project, as well as associated
 14 mitigations and status, are provided in Table 1.

Table 1: Key Risks^{7,8}

Risk Title/Description	Mitigations	Status
Supply chain pressures may increase the cost of goods and increase delivery times.	<ul style="list-style-type: none"> • Prepare separate RFPs for turbines and transformers such that requirements for sparge, long-term service agreements, etc. are established right from the beginning with the original equipment manufacturers. • Given the state of the supply within the market, it is essential that the right prioritizing in terms 	Open – Project schedule has slipped slightly due to complexity of the bid process and negotiations. An agreement with GE was issued on December 15, 2025, for the purchase of the CTs. Early procurement of the transformers is progressing with planned award no later than March 20, 2026. Early procurement is

⁶ As the breakers for the Avalon CT project and the Bay d’Espoir Unit 8 project are the same, only one RFP has been issued. The procurement of 230 kV circuit breakers for the Avalon CT project was noted as a proposed additional scope of work in Hydro’s Additional Early Execution Application. Please refer to Hydro’s responses to requests for information PUB-NLH-003 and PUB-NLH-005 of that proceeding.

⁷ This table considers the whole scope of the Avalon CT project, not only early execution activities. It is intended to highlight only key risks that may impact project success. Hydro uses a more comprehensive project risk register to facilitate risk management. Hydro regularly updates the risk register, and should a risk escalate in ranking or a new high risk be identified, it will be added to this table in future updates.

⁸ Risks which have been shown as closed in a previous report have been removed.

Risk Title/Description	Mitigations	Status
	<p>of the overall schedule is established for critical path long lead items.</p>	<p>planned for circuit breakers with RFP issuance in late March 2026.</p> <p>Management Reserve is included in the overall project budget to address strategic risks.</p>
<p>CT and transformer supplier backlog due to competition from other projects, there may be limited supplier resources, added complexities in the international supply chain, and a potential sellers’ market resulting in higher costs and extended delivery schedules.</p>	<ul style="list-style-type: none"> • Enhanced oversight during the design and manufacturing process. • Engage with suppliers to explore contracting models and risk allocation strategies. • Execute procurement in the early execution phase. 	<p>Open – Negotiations with the transformer supplier are complete with a planned contract award no later than March 20, 2026.</p> <p>An agreement with GE was issued on December 15, 2025, for the purchase of the CTs.</p> <p>Further financial commitments on the CTs are due to be paid by March 26, 2026, to secure the production slots and contract price. Hydro has requested approval to make this capital expenditure, among others, in its Additional Early Execution Application filed with the Board on December 12, 2025, to ensure protection against cancellation of this contract and mitigate against high global demand for the equipment.</p>
<p>Regulatory (Board) approval process extends beyond the assumed timeline.</p> <p>If the regulatory approval process extends beyond the assumed timeline, the project schedule will be delayed, and the ability to make contract commitments to support the project schedule will be impacted. This will have both a schedule and cost impact due to cost escalation and loss of project momentum.</p>	<ul style="list-style-type: none"> • Produce a robust Board application and work closely with the Board during the application process. • Receive timely Board approval of Early Execution Applications. • Receive timely Board approval of Additional Early Execution Application. 	<p>Open – 2025 Build Application⁹ has been submitted to the Board.</p> <p>Approval of Hydro’s initial early execution application was received in April 2025, which included scope and schedule to the end of December 2025.</p> <p>Regulatory process is continuing into 2026. To mitigate against schedule delays and cost increases, an application for additional early execution for a portion of 2026 has been submitted to the Board for approval. Approval of the proposed additional early execution expenditures for the Avalon CT was received on March 13, 2026 in Board Order No. P.U. 7(2026).</p>

⁹ “2025 Build Application – Bay d’Espoir Unit 8 and Avalon Combustion Turbine,” Newfoundland and Labrador Hydro, March 21, 2025.

Risk Title/Description	Mitigations	Status
<p>If internal decision-making processes are not efficient, it can lead to project execution delays and schedule and cost impacts. For example, time-sensitive decisions such as awarding of contracts (e.g., equipment and construction) and proceeding with early execution. The cost impact of a one-year delay is estimated at \$30 million to \$50 million.</p>	<ul style="list-style-type: none"> • Established Project Governance structure, project steering committee, and project leadership team with clear limits of authority. • Established processes and systems to facilitate effective decision making, including a review of existing authority levels. • Developing contingency plans for key personnel so decisions can be made when there are competing priorities or absences. • Corporate Interface Manager in place to manage all interfaces between Major Projects and Corporate groups. 	<p>Open – Governance structure established. Authority levels are suited to the current project phase.</p> <p>An interface manager was established for internal interface resolution. Continue to monitor for efficient decision-making as early execution progresses.</p>

1 **3.0 Project Schedule**

2 As discussed earlier in this report, some schedule delays have occurred due to the RFP evaluation
3 process and vendor negotiations. The Avalon CT early execution scope is continually assessed to ensure
4 schedule targets are managed appropriately. The CT contract has been successfully negotiated and
5 signed on December 15, 2025. The transformer RFP negotiation is complete and currently under a due
6 diligence review. Signing and execution of the contract will be completed no later than March 20, 2026.
7 The transformer schedule variance is attributed to the need for additional commercial clarification and
8 negotiations, resulting in a shift of approximately seven weeks since the last update. The EPCM contract
9 award has been delayed to mid-July 2026. The revised schedule for the award for the EPCM and
10 transformer contracts did not have any impact on the overall COD, and the COD of March 2030 remains
11 unchanged since the last update.

12 As the process for regulatory review by the Board has extended into 2026, depending on the timelines
13 for the regulatory process and anticipated approval, this ongoing process may have a material impact on
14 the overall project budget and schedule. When regulatory processes extend without clear timelines or
15 indications of approval, it can create uncertainty for vendors. This uncertainty may reduce participation
16 and limit competition, which can lead to higher project costs. To mitigate against schedule delays and
17 cost increases, an Additional Early Execution Application for the capital expenditures necessary to
18 continue the project activities into 2026 was submitted to the Board. As of March 13, 2026, the

1 Additional Early Execution Application has been approved as part of Board Order No. P.U. 7(2026). A
2 summary of the current Avalon CT Early Execution Project Schedule is provided in Appendix A.

3 **4.0 Project Budget**

4 The Board approved an early execution budget of \$30,710,000, and Hydro is progressing the work
5 included within the approved budget. The detailed cost information in Appendix B includes forecasted
6 costs up to July 2026, resulting from the changes in schedule noted within. Appendix B shows the
7 expenditure forecast trending under budget, primarily due to savings on the initial CT package
8 downpayment, the transformer package milestone payment, and the long lead material order, which
9 was less than budgeted, and savings associated with the EPCM award. Hydro continues to actively
10 manage risks to maintain compliance with all regulatory requirements.

11 Through the undertaking of the early execution procurement work scope, Hydro found that the CT
12 market has accelerated even more than anticipated, largely due to the impact of technology such as
13 artificial intelligence, leading to increased competition for equipment. Large, private technology firms
14 with significant buying power that are not subject to regulation are entering the market. Firms are
15 constructing gas-fired turbines to power data centers, causing a rapid escalation in pricing. This
16 unprecedented demand has created multi-year wait times, and competitors are acting quickly to secure
17 manufacturing slots into the late 2020s as the number of projects increases.

18 Through the RFP process for the CT package, Hydro received indications that the current pricing from
19 vendors in the marketplace was significantly higher than the initial budget estimates for the Avalon CT
20 included in the 2025 Build Application, based on market research and information from vendors at the
21 time.

22 On December 19, 2025, Hydro provided the updated actual costs for the Avalon CT project, and on
23 March 9, 2026, Hydro filed with the Board the impact analysis on the cost estimate related to the CT
24 increase.¹⁰

¹⁰ “2025 Capital Budget Supplemental Application – Application for the Purchase and Installation of Bay d’Espoir Unit 8 and Avalon Combustion Turbine – Avalon Combustion Turbine Estimate Refresh,” Newfoundland and Labrador Hydro, March 9, 2026.

1 **5.0 Project Expenditures**

2 Project expenditures continue to progress within the Board-approved early execution budget. The
3 variance from budget is composed of forecast savings primarily due to savings on the initial CT package
4 downpayment, the transformer package milestone payment, and the long lead material order, which
5 was less than budgeted, and savings associated with the EPCM award.

6 In December 2025, a cost reprofiling was completed to utilize the year-to-date underspend on early
7 execution scope activities that were delayed into 2026, given that approval of the full 2025 Build
8 Application had not been received by December 31, 2025.

9 Procurement activities necessary to maintain project cost and schedule are forecast to continue in 2026.
10 These activities include continuation of early execution activities and the activities and expenditures
11 proposed in Hydro’s Additional Early Execution Application. Approval of the proposed additional early
12 execution expenditures for the Avalon CT was received on March 13, 2026, in Board Order No.
13 P.U. 7(2026) and will enable the initiation of contracts and acquisition of these long-lead items by
14 securing manufacturing slots, thereby reducing risk to both schedule and cost.

15 Appendix B provides further detailed cost information, including an overview of costs incurred to
16 January 31, 2025.

17 **6.0 Conclusion**

18 Overall, the project continues to progress in line with early execution objectives. Hydro has
19 implemented enhanced support for vendor negotiations and prioritized early procurement of long-lead
20 equipment to drive successful completion of contract awards. As of March 16, 2026, Hydro has
21 successfully negotiated and awarded the CT packages, thereby mitigating a significant project schedule
22 risk. In addition, the transformer negotiations have been completed with contract execution to be
23 finalized no later than March 20, 2026. While some estimated schedule slippage has occurred due to
24 extended negotiations and RFP clarifications, these delays are being actively managed. The revised
25 schedule for the award for the EPCM and transformer contracts did not have any impact on the overall
26 estimated COD; there is no change from the previous report, with an estimated COD of March 2030
27 driven primarily by the CT package delivery times.

1 The regulatory process and anticipated Board approval have extended into 2026, and this ongoing
2 process, along with evolving market conditions, may have a material impact on the overall project
3 budget and schedule. To mitigate against schedule delays and cost increases, an application for
4 additional early execution authorization for capital expenditures planned for the first half of 2026 was
5 submitted to the Board for approval. The additional early execution expenditures have now been
6 approved for the Avalon CT as of March 13, 2026, in Board Order No. P.U. 7(2026). This additional early
7 execution authorization will enable continuation of early execution activities underway, as well as
8 additional scope through June 2026 that was not included in the original early execution authorization.

Appendix A

Early Execution Project Schedule Summary



Table 1: Avalon Combustion Turbine Project Schedule Summary

Milestone¹	Baseline	Actual/Forecast²	Variance	Impact on COD
PUB Submission	21-Mar-25	21-Mar-25	0	No
Environmental Assessment Registration Submission	03-Mar-25	28-Mar-25	-24	No
Early Execution Approval by PUB	-	25-Apr-25	-	No
Environmental Assessment Release	03-May-25	30-May-25	-27	No
Start of Site Early Execution	02-Jul-25	05-Oct-25	-94	No
Newfoundland Power Early Execution Complete (38L and 39L Relocated)	3-Dec-25	TBD ³	TBD	No
CT Package ready to Award	18-Jul-25	15-Dec-25	-149	Yes ⁴
Additional Early Execution Application Approval by PUB	-	13-Mar-26	-	Yes
Transformer Contract Award	13-Jun-25	20-Mar-26	-280	No
PUB Approval	31-Dec-25	29-May-26 ⁵	-149	No
Circuit Breaker Package Award	- ⁶	23-Jun-26	-	No
EPCM Contract Award	29-Aug-25	10-Jul-26 ⁷	-315	No
EPCM Project Kickoff	5-Sep-25	17-Jul-26	-315	No

¹ Reflects 2026 project milestones included within Hydro’s Additional Early Execution Application.

² It is important to note that the specific forecast dates provided above remain subject to adjustment dictated by overall project progression. The forecast dates listed for each milestone rely on a series of embedded activities that each must be completed by certain dates. The forecast dates above are based on the information known at this time with current inputs.

³ Weather forecasts impacted the planned outage schedule, deferring the completion of this work, which attributed variance in the expected completion time. The Transmission Line 38L outage has been completed, and the rerouted line returned to service. Hydro is working with Newfoundland Power to secure a new outage date for 39L, subject to system requirements.

⁴ The forecasted COD for Avalon CT has changed compared to the Project Control Schedule Baseline, which was included with the 2025 Build Application. While the CT package has been awarded as of December 15, 2025, there remains a risk to the COD if milestone payments are not issued at the scheduled dates under this agreement. As of the submission date of this report, the COD forecast is now March 7, 2030. All other noted schedule variances relate to non-critical path activities. These activities currently have sufficient float and do not impact the overall COD forecast.

⁵ Hydro’s Additional Early Execution Application utilizes an assumption for Board approval of the 2025 Build Application by May 29, 2026, for the purpose of ensuring continuous progression of the initial stages of the project. However, this is not to indicate that approval of the overall 2025 Build Application to that date would not have an impact on the cost and schedule of the overall projects.

⁶ As noted in Hydro’s Additional Early Execution Application, due to long lead times for terminal station breakers, the RFP for this equipment will be issued in March 2026 to mitigate schedule risk. This milestone listing was not part of the original baseline schedule, and thus, no initial baseline date is associated with the circuit breaker package award.

⁷ Based on the latest information, the CT package and subsequent milestone payments remain on the critical path, and there is sufficient flexibility in the schedule to accommodate the current EPCM award date without impact to the overall COD.

Appendix B

Detailed Cost Information



Redacted

Redacted

Attachment 1

GE Contract Payment Milestone Schedule



GE Contract Payment Milestone Schedule

Payment Event/Milestone	Pmt Schedule		Estimated Milestone Date	Contract Currency (USD)	
	% Contract Price	Cumulative Payment %		Value	Cumulative
LNTP			15-Dec-25	\$	\$
FNTP			23-Mar-26	\$	\$
Progress Calendar Payment			15-Apr-26	\$	\$
Progress Calendar Payment			15-May-26	\$	\$
Progress Calendar Payment			15-Jun-26	\$	\$
Progress Calendar Payment			15-Jul-26	\$	\$
Progress Calendar Payment			15-Aug-26	\$	\$
Progress Calendar Payment			15-Sep-26	\$	\$
Progress Calendar Payment			15-Oct-26	\$	\$
Progress Calendar Payment			15-Nov-26	\$	\$
Progress Calendar Payment			15-Dec-26	\$	\$
Progress Calendar Payment			15-Jan-27	\$	\$
Progress Calendar Payment			15-Feb-27	\$	\$
Progress Calendar Payment			15-Mar-27	\$	\$
Progress Calendar Payment			15-Apr-27	\$	\$
Progress Calendar Payment			15-May-27	\$	\$
Progress Calendar Payment			15-Jun-27	\$	\$
Progress Calendar Payment			15-Jul-27	\$	\$
Progress Calendar Payment			15-Aug-27	\$	\$
Progress Calendar Payment			15-Sep-27	\$	\$
Progress Calendar Payment			15-Oct-27	\$	\$
Progress Calendar Payment			15-Nov-27	\$	\$
Progress Calendar Payment			15-Dec-27	\$	\$
Progress Calendar Payment			15-Jan-28	\$	\$
Progress Calendar Payment			15-Feb-28	\$	\$
Progress Calendar Payment			15-Mar-28	\$	\$
4% Pmt when 1st package is Ready to Ship			16-Mar-28	\$	\$
4% Pmt when 2nd package is Ready to Ship			29-Mar-28	\$	\$
4% Pmt when 3rd package is Ready to Ship			14-Apr-28	\$	\$
Progress Calendar Payment			15-Apr-28	\$	\$
Progress Calendar Payment			15-May-28	\$	\$
Progress Calendar Payment			15-Jun-28	\$	\$
Progress Calendar Payment			15-Jul-28	\$	\$
Progress Calendar Payment			15-Aug-28	\$	\$
Progress Calendar Payment			15-Sep-28	\$	\$
Progress Calendar Payment			15-Oct-28	\$	\$
Progress Calendar Payment			15-Nov-28	\$	\$
Progress Calendar Payment			15-Dec-28	\$	\$
Progress Calendar Payment			15-Jan-29	\$	\$
Progress Calendar Payment			15-Feb-29	\$	\$
Progress Calendar Payment			15-Mar-29	\$	\$
3% Pmt when 1st Engine is Ready to Ship			1-Apr-29	\$	\$
3% Pmt when 2nd Engine is Ready to Ship			30-May-29	\$	\$
3% Pmt when 3rd Engine is Ready to Ship			30-May-29	\$	\$
1.5% upon unit reaching substantial completion			23-Jun-29	\$	\$
1% upon unit achieving final completion			23-Jul-29	\$	\$
1.5% upon unit reaching substantial completion			21-Aug-29	\$	\$
1.5% upon unit reaching substantial completion			4-Sep-29	\$	\$
1% upon unit achieving final completion			20-Sep-29	\$	\$
1% upon unit achieving final completion			4-Oct-29	\$	\$
Total				\$	\$

Note: The total contract value noted above is in USD currency and is exclusive of transportation, tariffs and provisional items estimated to be an additional ██████ USD.