

Bay d'Espoir Unit 8 Project Early Execution Update

March 17, 2026

A report to the Board of Commissioners of Public Utilities



Contents

1.0	Progress to Date.....	1
1.1	Engage EPCM Consultant.....	1
1.2	Engage Turbine Generator Suppliers	2
2.0	Project Risks and Mitigations.....	2
3.0	Project Schedule	4
4.0	Project Budget.....	5
5.0	Project Expenditures.....	5
6.0	Conclusion.....	6

List of Appendices

Appendix A: Early Execution Project Schedule Summary

Appendix B: Detailed Cost Information

1.0 Progress to Date

As part of ongoing early execution activities for Bay d'Espoir Unit 8 ("BDE Unit 8"), the following update outlines the status of key project activities.

1.1 Engage EPCM Consultant

A Limited Notice to Proceed ("LNTP") was issued to Atkins Realis on December 19, 2025, with an effective date of January 1, 2026. An LNTP was issued as the BDE Unit 8 project has not yet been approved by the Board of Commissioners of Public Utilities ("Board"). As Newfoundland and Labrador Hydro ("Hydro") noted in the Early Execution Application,¹ the approach for contracting for the EPCM² support services was to structure it in such a way as to limit the cost exposure in the event that regulatory approval of the 2025 Build Application³ is not received.⁴ An LNTP enables the progression of defined scopes in advance of a decision on project approval, effectively mitigating risk by controlling schedule and budget. The LNTP is based on the estimated work to June 2026, and the work will be completed on a reimbursable basis. Reimbursable basis is also known as a time and materials structure, where Hydro will pay the actual expenses incurred by the EPCM consultant, not a fixed fee. This is also intended to limit cost exposure.

For the BDE Unit 8 project, the EPCM consultant has begun work on execution planning activities, such as establishing the overall project execution plans, contracting plans, and other project planning deliverables. In addition, engineering has begun with the preparation of design basis, design criteria, geotechnical investigations, control surveys, and preparation of specifications for long lead and early equipment. A

¹ "Early Execution Capital Work – Bay d'Espoir Unit 8 and Avalon Combustion Turbine," Newfoundland and Labrador Hydro, March 12, 2025.

² Engineering, Procurement and Construction Management ("EPCM").

³ "2025 Build Application – Bay d'Espoir Unit 8 and Avalon Combustion Turbine," Newfoundland and Labrador Hydro, March 21, 2025.

⁴ As Hydro had first noted in its Early Execution Update for April 2025, Hydro decided to combine the EPCM services for the major projects that are planned to be executed at Bay d'Espoir between 2025 and 2031. The planned major projects include the Penstock 3 repair and replacement, Unit 7 life extension, Unit 8 construction, and Penstock 2 repair and replacement. This was to avail of a significant opportunity to improve interface management and optimize EPCM services, which would reduce schedule risks and associated cost risks for each of the projects. Any EPCM services provided under the LNTP contract apply to all potential major projects as listed above; however, services for other yet to be approved Bay d'Espoir projects are related only to front-end engineering and design ("FEED").

1 Request for Proposals (“RFP”) for the supply of breakers is currently under development with an
 2 anticipated issuance in March 2026.⁵

3 **1.2 Engage Turbine Generator Suppliers**

4 The process of engaging with turbine and generator (“T&G”) suppliers is ongoing. A preferred proponent
 5 has been identified, and negotiations are ongoing for the contract, which includes detailed design,
 6 model testing, manufacturing, delivery, installation, and commissioning. The planned start of Phase 3
 7 was February 2026; however, contract negotiations have pushed into March 2026 and are likely to move
 8 beyond that due to the pace of negotiations. The delivery schedule to support the proposed project
 9 Commercial Operation Date (“COD”) is part of the negotiations, and there is currently no change to the
 10 COD date.

11 **2.0 Project Risks and Mitigations**

12 A summary of key risks pertaining to BDE Unit 8 identified during the planning and execution of the
 13 project, as well as associated mitigations and status, are provided in Table 1.

Table 1: Key Risks^{6,7}

Risk Title/Description	Mitigations	Status
Supply chain pressures may increase the cost of goods and increase delivery times.	<ul style="list-style-type: none"> • Maintain the planned project schedule. • Early procurement of long-lead or critical items. 	Open – Project schedule is being maintained, and early procurement of the turbine generator is progressing.
Global supply chain delays caused by global energy demand increases, green projects, etc., may impact schedule and cost. The planned work for the New Energy Partnership may introduce market pressures on labour, engineering, equipment, and materials.	<ul style="list-style-type: none"> • Pursue early engagement and secure manufacturing slots in advance of contract award. • Consider appropriate Management Reserve for strategic risks. 	Management Reserve included in the overall project budget to address strategic risks.

⁵ As the breakers for the Avalon Combustion Turbine project and the BDE Unit 8 project are the same, only one RFP is to be issued. The procurement of 230 kV circuit breakers for the BDE Unit 8 project was noted within the proposed additional scope of work within the EPCM Support and Internal Project Management category in Hydro’s Additional Early Execution Application filed with the Board on December 12, 2025. Please refer to Hydro’s responses to requests for information PUB-NLH-004 and PUB-NLH-006 of that proceeding.

⁶ This table considers the whole scope of the BDE Unit 8 project, not only early execution activities. It is intended to highlight only key risks that may impact project success. Hydro uses a more comprehensive project risk register to facilitate risk management. Hydro regularly updates the risk register, and should a risk escalate in ranking or a new high risk be identified, it will be added to this table in future updates.

⁷ Risks which have been shown as closed in a previous report have been removed.

Risk Title/Description	Mitigations	Status
<p>Limited number of hydro turbine suppliers results in schedule delays and increased costs.</p> <p>As a result of competition from other projects, there may be limited supplier resources, added complexities in the international supply chain and a potential “seller’s market” resulting in higher costs, and extended delivery schedule.</p>	<ul style="list-style-type: none"> Engage with suppliers in model testing scope as soon as possible. Enhanced oversight during the design and manufacturing process. Engage with suppliers to explore contracting models and risk allocation strategies. Execute procurement in early execution phase. 	<p>Open – Contract negotiations are ongoing.</p>
<p>Regulatory (Board) approval process extends beyond the assumed timeline.</p> <p>If the regulatory approval process extends beyond the assumed timeline, the project schedule will be delayed and the ability to make contract commitments to support the project schedule will be impacted. This will have both a schedule and cost impact due to cost escalation and loss of project momentum.</p>	<ul style="list-style-type: none"> Produce a robust Board application and work closely with the Board during the application process. Receive timely Board approval of Early Execution Application. Receive timely approval of Additional Early Execution Application.⁸ 	<p>Open – 2025 Build Application has been submitted to Board.</p> <p>Approval of Hydro’s initial Early Execution Application was received in April 2025, which included scope and schedule to the end of December 2025.</p> <p>Regulatory process is continuing into 2026. To mitigate against schedule delays and cost increases, an application for additional early execution for a portion of 2026 has been submitted to the Board for approval.</p> <p>Further assessment of this risk may be required once the next steps of the regulatory process are determined.</p>
<p>Interface risks with other work in Bay d’Espoir (Unit 7 Life Extension, Penstock Replacements, etc.).</p> <p>Other work at the BDE site may be ongoing at the same time as BDE Unit 8 construction. The execution plan for BDE Unit 8 may need to change to accommodate the other planned projects. This may have impacts on cost and schedule.</p>	<ul style="list-style-type: none"> Ensure that the execution plan considers the potential impacts of other adjacent projects. Evaluate potential synergies and opportunities. Establish an overarching/integrated plan to identify interfaces, risks, and opportunities. 	<p>Open – Decision to combine the EPCM services for the major projects that are planned to be executed at Bay d’Espoir between 2025 and 2031 presents an opportunity to improve interface management and optimize EPCM services, which would reduce schedule risks and associated cost risks for each of the projects.</p> <p>A LNTP was issued to Atkins Realis on December 19, 2025, with an effective date of January 1, 2026.</p>

⁸ “Additional Early Execution Capital Work – Bay d’Espoir Unit 8 and Avalon Combustion Turbine,” Newfoundland and Labrador Hydro, December 12, 2025.

Risk Title/Description	Mitigations	Status
		Continuing to monitor status and schedules of interfacing projects such as Unit 7 Life Extension and Penstock refurbishments, as changes in plans for those projects may impact plans for BDE Unit 8.
If internal decision-making processes are not efficient, it can lead to project execution delays and schedule and cost impacts. For example, time-sensitive decisions such as awarding of contracts (e.g., equipment and construction) and proceeding with early execution. Cost impact of a one-year delay estimated at \$30 million to \$50 million.	<ul style="list-style-type: none"> • Established Project Governance structure, project steering committee, and project leadership team with clear limits of authority. • Established processes and systems to facilitate effective decision making, including a review of existing authority levels. • Developing contingency plans for key personnel so decisions can be made when there are competing priorities or absences. • Corporate Interface Manager in place to manage all interfaces between Major Projects and Corporate Groups. 	Open – Governance structure established. Authority levels are suited to current project phase. Interface Manager established for internal interface resolution. Continue to monitor for efficient decision making as early execution progresses.

1 **3.0 Project Schedule**

2 The EPCM consultant has started work. The initial tasks include the preparation of the Project Control
3 Schedule, which is due for submission to Hydro in March.

4 Contract negotiations with the T&G supplier have pushed into March 2026 and are likely to move
5 beyond that, as it depends on the pace of contract negotiations. The delivery schedule to support the
6 proposed project COD is part of the negotiations, and there is currently no change to the COD date.

7 As the process for regulatory review by the Board has extended into 2026, depending on the timelines
8 for the regulatory process and anticipated approval, this ongoing process may have a material impact on
9 the overall project budget and schedule. When regulatory processes extend without clear timelines or
10 indications of approval, it can create uncertainty for vendors. This uncertainty may reduce participation
11 and limit competition, which can lead to higher project costs. To mitigate against schedule delays and
12 cost increases, an Additional Early Execution Application for the capital expenditures necessary to

1 continue the project activities into early 2026 has been submitted to the Board for approval, and the
2 regulatory proceeding is ongoing.

3 The forecast COD for BDE Unit 8 remains unchanged from the Project Control Schedule Baseline
4 included with the 2025 Build Application.⁹ Schedule variances pertain to non-critical path activities,
5 which have sufficient flexibility to absorb any changes without impacting the overall project timeline.

6 A summary of the current BDE Unit 8 Early Execution Project Schedule is provided in Appendix A.

7 **4.0 Project Budget**

8 The Board approved an early execution budget of \$16,670,000. Hydro is progressing the work within the
9 approved budget (with planned expenditures such as EPCM and T&G costs moving into 2026 as
10 indicated above). Hydro continues to actively manage risks to maintain compliance with all regulatory
11 requirements. Variances in planned early execution expenditures are outlined in the following section.

12 **5.0 Project Expenditures**

13 As of January 31, 2025,¹⁰ the expenditure forecast is tracking below the approved early execution
14 budget. Expenditures are tracking less than planned primarily due to the change in schedule for
15 engagement of the EPCM consultant and a variation to the contracting approach for the T&G (as
16 described in Sections 1.0 and 3.0).

17 The variance between the current forecast and the approved budget of \$16.7 million is primarily due to
18 Hydro not including contingency in its forecast expenditures, as project contingency drawdowns will be
19 forecasted when an actual change is processed. Also, internal labour costs (project management,
20 engineering, environmental assessment, and plant support) are lower than budgeted since support for
21 the EPCM contractor and T&G contractor is not yet required. In addition, Hydro is currently forecasting
22 lower than budgeted interest during construction costs, associated with the actual spend profile and a
23 recent reduction in the applicable interest rate.

⁹ While the BDE Unit 8 project schedule can absorb minimal extension to the regulatory process, the intention is to receive approval as early as feasibly possible to ensure the project is funded appropriately to support continued work through 2026.

¹⁰ The information contained in the Detailed Cost Information, attached as Appendix B, is completed through Hydro’s review of the contractor(s)’ progress reports and the time between the referenced date and the date of this report to the Board includes both the time taken by the contractor to prepare the report and the time Hydro requires to review and incorporate the data into the monthly summary.

1 Procurement activities necessary to maintain project cost and schedule are forecast to continue in 2026.
2 These activities include continuation of early execution activities and the activities and expenditures
3 proposed in Hydro's Additional Early Execution Application. Approval of the proposed Additional Early
4 Execution Application is imperative to enable the initiation of contracts and acquisition of these long-
5 lead items by securing manufacturing slots, thereby reducing risk to both schedule and cost.

6 Appendix B provides further detailed cost information, including an overview of costs incurred to
7 January 31, 2025.

8 **6.0 Conclusion**

9 Overall, the project continues to progress in line with early execution objectives. While some schedule
10 slippage has occurred for the EPCM contract and T&G contract award, there is no related impact on
11 overall COD. Hydro continues to actively manage risks to maintain compliance with all regulatory
12 requirements.

13 Financial performance remains stable; while expenditures are tracking lower than forecast, that is
14 mainly due to schedule adjustments with expected spend to increase in 2026 once the EPCM schedule is
15 established and the T&G contract is awarded.

16 The regulatory process and anticipated Board approval have extended into 2026, and this ongoing
17 process may have a material impact on the overall project budget and schedule. To mitigate against
18 schedule delays and cost increases, an application for additional early execution authorization for capital
19 expenditures planned for the first half of 2026 has been submitted to the Board for approval, and the
20 regulatory process is ongoing.

Appendix A

Early Execution Project Schedule Summary



Table 1: Bay d'Espoir Unit 8 Project Schedule Summary

Milestone¹	Baseline²	Actual/Forecast³	Variance	Impact on COD⁴
FEED Complete	27-Dec-24	27-Dec-24	0	No
PUB Submission	21-Mar-25	21-Mar-25	0	No
T&G – Phase 1 – RFSQ ⁵ Issued	27-Mar-25	28-Mar-25	0	No
Early Execution Approval by PUB	-	25-Apr-25	-	No
EPCM RFP Issued	12-May-25	13-Jun-25	-32	No
T&G – Phase 1 – RFSQ Vendors Selected	07-Jul-25	08-Jul-25	0	No
T&G – Phase 2 – Contract for Preliminary Engineering and RFP Issued	24-Jul-25	24-Jul-25	0	No
Environmental Assessment Release	18-Aug-25	14-Nov-25	-88	No
EPCM Consultant Selection	12-Sep-25	05-Dec-25	-83	No
EPCM – Issue LNTP	-	19-Dec-25	-	No
T&G – Phase 3 - Contract Award	3-Feb-26	30-Apr-26 ⁶	-86	No
Additional Early Execution Application Approval by PUB		TBD ⁷		No ⁸
PUB Approval	31-Dec-25	29-May-26 ⁹	-149	No

¹ Reflects 2026 project milestones included within Hydro's Additional Early Execution Application.

² Where a milestone was not part of the original baseline schedule, no initial baseline date is associated with this listing.

³ It is important to note that the specific forecast dates provided above remain subject to adjustment dictated by overall project progression. The forecast dates listed for each milestone rely on a series of embedded activities that each must be completed by certain dates. The forecast dates above are based on the information known at this time with current inputs.

⁴ The forecast COD for BDE Unit 8 remains unchanged from the Project Control Schedule Baseline, included with the 2025 Build Application, with a COD forecast for April 30, 2031. Schedule variances noted elsewhere pertain to non-critical path activities, which have sufficient float to absorb any changes without impacting the overall project timeline.

⁵ Request for Supplier Qualification ("RFSQ").

⁶ Due to the current pace of contract negotiations, the award for the T&G – Phase 3 has slipped into March 2026, with a likely extension to the end of April. There is no associated impact on the project COD due to the ongoing contract negotiations.

⁷ A schedule for review and submissions regarding the requests for approval of capital expenditures related to the BDE Unit 8 project in the Additional Early Execution Application has not yet been set. Hydro is unable to determine the forecast date for approval of this application in advance of a schedule.

⁸ While the BDE Unit 8 project schedule can absorb minimal extension to the regulatory process, the intention is to receive approval as early as feasibly possible to ensure the project is funded appropriately to support continued work through 2026.

⁹ Hydro's Additional Early Execution Application utilizes an assumption for Board approval of the 2025 Build Application by May 29, 2026, for the purpose of ensuring continuous progression of the initial stages of the project. However, this is not to indicate that approval of the overall 2025 Build Application to that date would not have an impact on the cost and schedule of the overall projects.

Appendix B

Detailed Cost Information



Redacted

Redacted