

1 Q. Hydro stated the following in its July 15, 2025 reply submission:

2 “Proceeding directly to refurbishment based on preliminary assumptions would
3 expose Hydro and ratepayers to significant cost and schedule risks.”

4 a) Confirm if both the condition assessment and expected refurbishment will require de-
5 watering the sumps. If so, explain the implications on both cost and schedule of
6 completing this work twice.

7 b) Would it be practical to combine the condition assessment and refurbishment into a
8 single project with two phases rather than separate projects? In the response, explain
9 the implications on both cost and schedule of such an approach

10
11
12 A. a) De-watering of the sumps will be required to complete both the condition assessment
13 and the expected refurbishment.

14 b) The cost to complete sump de-watering is a significant portion of the cost of the project
15 (approximately \$1.5 million). Newfoundland and Labrador Hydro (“Hydro”) anticipates
16 that the costs associated with de-watering would likely remain constant for future
17 project phases. As the extent of remediation is unknown at this time, Hydro has not
18 assumed that both the condition assessment and refurbishment work can be completed
19 within the same outage window. While the sump de-watering and cleaning form a
20 significant portion of the project scope, understanding the condition of the concrete is
21 paramount to the success of this project. The magnitude of the concrete refurbishment
22 scope will dictate Hydro’s ability to successfully execute the work within the available
23 outage windows.

24 From a cost savings perspective, while it is possible that there may be some savings in
25 future tender prices by way of contractor efficiencies gained during the initial de-
26 watering, it is unlikely that the cost to de-water will change significantly from the first to
27 the second de-watering. However, it is plausible to assume that there could be some

1 positive schedule impact as, given the timeframe between cleaning efforts and ability to
2 apply lessons learned from the first de-watering, the future sump cleanings could be
3 executed more swiftly.

4 As noted in its response to PUB-NLH-006 of this proceeding, Hydro determined that
5 there was residual risk associated with properly planning and executing the work, both
6 within the available outage window and within the cost estimate provided by Hatch Ltd
7 (“Hatch”). Hatch inspections were completed using remote vehicle technologies,
8 without dewatering the sumps, and therefore cannot fully define the scope of
9 refurbishment required.

10 The condition assessment scope of the work is necessary to accurately characterize the
11 current condition of the floor structure, as well as define the scope of necessary
12 concrete refurbishment work, the constructability risks, and the outage window
13 required for the refurbishment execution. However, due to constraints around
14 equipment and outage availability that have arisen since Hydro’s proposal for approval
15 of the increased project budget, Hydro has determined it is not possible to complete the
16 inspection of Pumphouse 1 in 2025.¹ Hydro therefore is proposing to proceed with the
17 inspection of Pumphouse 2 in 2025, at a revised cost of \$1,747,033, and cancel the
18 inspection of Pumphouse 1.

19 Once the inspection of Pumphouse 2 is complete, Hydro will extrapolate the findings on
20 Pumphouse 2 to define the scope of the Pumphouse 1 refurbishments. This action was
21 not originally proposed as there are risks associated with extrapolation of findings from
22 the inspection of one pumphouse to the other, given the difference in age of the sumps.
23 Inspection of both sumps would enable full scope definition of each sump
24 independently, allowing for more accurate remediation estimates for each sump.
25 However, deferral of inspection of Pumphouse 1 to 2026 and subsequent proposal of
26 necessary refurbishments would likely preclude Hydro from completing remediation of
27 Pumphouse 1 in 2026, and would therefore expose the plant to undue risk associated

¹ Pumphouse 1 and 2 require separate outages, and Pumphouse 1 requires specialized grounding equipment that will not be available to complete the work within the available outage window.

1 with continued operation of Pumphouse 1 in a deteriorated condition for a greater
2 period of time. In light of the inability to complete the inspection of Pumphouse 1 in
3 2025, Hydro is proposing this process to move forward with Pumphouse 2 and avail of
4 certain advantages that proceeding in this manner can provide.

5 Appropriate contingencies will be utilized to address the risk associated with
6 extrapolating findings from Pumphouse 2 to Pumphouse 1. Furthermore, if the
7 remediation of Pumphouse 2 is determined to be necessary and can be completed
8 within the 2025 outage window and at a cost that does not necessitate further
9 regulatory process, Hydro may complete the Pumphouse 2 remediation this year. This
10 approach will provide several advantages:

- 11 • Remediation of Pumphouse 2 in 2025 would eliminate the need to de-water
12 the sump twice, resulting in substantial cost savings.
- 13 • Extrapolation of findings to Pumphouse 1 will enable Hydro to provide a
14 reasonably informed scope and cost estimate for remediation, which will
15 enable Hydro to file a supplemental for remediation of Pumphouse 1 in 2026,
16 avoiding the need to de-water the sump twice.

17 While Hydro's original approach of inspecting both sumps would provide a more
18 fulsome definition of the remediation scope and cost estimate, based on the tendered
19 pricing, Hydro now has accurate costs for the de-watering and cleaning of the sumps,
20 which represents a substantial amount of the project costs. Hydro believes this
21 approach provides a tenable balance between cost and risk, by minimizing the costs
22 associated with sump de-watering and cleaning, while ensuring a path forward for
23 remediation of both sumps by the end of 2026.