
1 Q. **Asset Management**

2 Further to the response to PUB-NLH-155 confirm that the deferred Transmission
3 and Rural Operations (TRO) Preventive Maintenance (PM) work orders for large
4 transformers and for Air Blast Circuit Breakers (ABCBs) were not included in the
5 2010-2014 annual TRO work plans. Is it correct that the % PM work compliance
6 could be 100% even when some PM work (the deferred work) was not scheduled,
7 although the work was specified by Hydro's maintenance program?

8

9

10 A. In each of the annual work plans from 2010 to 2014 there were large power
11 transformers and Air Blast Circuit Breakers (ABCBs) PMs scheduled in the annual
12 work plan. However, due to reasons outlined in Hydro's response to PUB-NLH-365,
13 some of these PMs were deferred. This contributed to less than 100% PM
14 compliance with the work plan PMs for TRO Central from 2010 to 2013, which were
15 at 88%, 82%, 85%, and 87% respectively. With respect to the second question, it is
16 possible that the % PM work compliance could be 100% even when some PM work
17 (the deferred work) was not scheduled, provided there was a conscious decision,
18 during the development of the annual work plan, to defer the PM work and thus
19 not schedule it for the applicable year